



| |
|-------------------------------|
| LAWRENCE LYNCH CORP. ACTIVITY |
| SUBCONTRACTOR ACTIVITY |
| UTILITY RELOCATION |

115043 MassDOT-Mashpee- Route 151
LAWRENCE LYNCH CORP. - SCHEDULE (2 WEEKS AHEAD) (4/29/2024 to 5/10/2024)

| ACTIVITY | MON 04/29/24 | TUES 04/30/24 | WED 05/01/24 | THURS 05/02/24 | FRI 05/03/24 | SUN 05/05/24 | MON 05/06/24 | TUES 05/07/24 | WED 05/08/24 | THURS 05/09/24 | FRI 05/10/24 | SAT 05/11/24 |
|--|---|------------------|-------------------|-------------------|-----------------|-----------------|-----------------|------------------|-----------------|-------------------|-----------------|-----------------|
| 115043- LLC Survey/Layout Project Wide | | | | | | | | | | | | |
| 115043- Mill Transitions | | | | | | | | | | | | |
| 115043- Roadway Casting Adjust | Sub: Tango (Project Wide)?? | | | | | | | | | | | |
| 115043- Wood Rail Fence/Guardrail | Sub: Cosco- Wood Rail Fence (OBR to JFR) | | | | | | | | | | | |
| 115043- Roadway Paving/ Temp. Tape | | | | | | Project Wide | | | | | | |
| 115043- HMA Sidewalk/SUP | ???? | | | | | | | | | | | |
| 115043- Roadway Casting Adjust | Sub: Tango (Project Wide) | | | | | | | | | | | |
| 115043-Loam/Plantings/Landscape Items | | | ???? Seeding only | | | | | | | | | |
| 115043- Traffic Signal System | Sub: Bell Traffic Signal (Project Wide) | | | | | | | | | | | |
| 115043-Utility Relocations | Awaiting Eversource To Remove 2 Poles at OBR Int. | | | | | | | | | | | |

| |
|-------------------------------|
| LAWRENCE LYNCH CORP. ACTIVITY |
| SUBCONTRACTOR ACTIVITY |
| UTILITY RELOCATION |

Note: AA to OBR= Algonquin Ave to Old
Barnstable Road (STA 64+51 to 80+00)
OBR to JFR- Old Barnstable Road to Jobs
Fishing Rd. (80+00 to 119+00)
JFR to MS= Jobs Fishing Rd. to Market St.
(STA 119+00 to 131+00)
MS to MR= Market St. to Mashpee Rotary
(STA 131+00 to 136+50)